



400 MHz system (ACS): cavities. R. Losito, on behalf of the SC cavity team AB-RF 20/11/2003

R. Losito, 400 MHz RF system (ACS): cavities.







- Status of the cavities
- Documentation
- Cavities in UX45
 - Integration
 - Cryogenics
 - Installation schedule
- Test in SM18
- Conclusions.

R. Losito, 400 MHz RF system (ACS): cavities.



Status of the Cavities (1)







- 8 cavities <u>per beam</u> (grouped by 4 in a "module"), delivering 1 MV each at injection, and up to 2 MV during collision
 Cavities in Nb/Cu, nominal conditions:
 - P=1350 mbar ± 15 mbar
 - ◆ T=4.5K

Second beam traveling in a warm drift tube placed inside the cryostat: nominal vacuum reached through NEG film;



Status of the Cavities (2)



Mechanical Tuner (faster than LEP thermal tuner);
Four HOM couplers per cavity, 2 narrowband for 500 MHz transverse modes, 2 high pass for all the others;



10 cm

R. Losito, 400 MHz RF system (ACS): cavities.





- 5 modules built and Low Power RF tested (4 for the tunnel + 1 spare); Performances OK;
- During Low power test, we realized that the mechanical structure needs several thermal cycles before stabilization.
- ~6 fast cooldowns/warmups are to be applied to each module after re-tuning the cavities.
- Test done on module n.3, the frequency is now stable.





- Components to be delivered yet:
 - 2nd beam tube for 2 modules, by the end of the year;
 - Power couplers, 4 prototypes mounted, 4 series couplers by beginning 2004, the 16 for the tunnel within 2004;
 - Instrumentation (level/pressure gauges, safety valves etc..)

High Power Test:

- Started this week with prototype couplers on the first module.
- 1st cavity is going very well;
- 2/3 weeks per cavity, not possible to condition two cavities at the same time in SM18.



Status of the Cavities (5)





R. Losito, 400 MHz RF system (ACS): cavities.



Status of the Cavities (6)



Power Coupler (Courtesy of E. Montesinos)

LHC Power Coupler of the cavity 400 MHz / Coupleur de puissance pour cavité 400 MHz



It is a *mobile* RF power coupler with *very high power* Requirements (300 kW CW RF + beam loading), which is a very difficult technological challenge.

R. Losito, 400 MHz RF system (ACS): cavities.



Status of the Cavities (7)





Very good RF results on the room temperature test stand in full reflection: 550 kW CW for hours, and 450 kW CW for days.

However, this was only possible after a *significant modification* of the copper part geometry with respect to the original design to permit efficient and reliable brazing



Status of the Cavities (8)





 To avoid multipactoring, it has a double DC
 bias polarization through a second ceramic insulator.

During some recent baking out processes, that ceramic has experienced similar problems as with the main ceramics: *evolutive cracks*.

We are waiting for tests with new methods of manufacturing: no machining, new materials, brazing with final dimensions, which should allow us to avoid problems.





- All the mechanical components have been already produced.
- We have half of the RF windows, the production is on schedule (end: December 2004)
- For the 2nd ceramic, once the problem solved, there should not be any delay
- This assembly *will stay very critical* we need the support of everybody to finish on time.
- Since the manufacture of the components is extremely delicate, all the process is very lengthy so:
 - we <u>need</u> *priority treatment* from:
 - Brazing, Main Workshop, Transport, Vacuum, etc...





- We were too fast: quality plan, MTF etc. not yet available and established when contracts started (and when most of them ended...);
- Documentation exists, both in electronic and paper format: all drawings available under CDD;
- Some information already in EDMS;
- PBS sketched for the cavities, excel file stored in EDMS;
- Web site of LHC RF in construction, hot news available there:
 - http://proj-lhcrf.web.cern.ch/proj-lhcrf/

R. Losito, 400 MHz RF system (ACS): cavities.







- High Power related issues to be addressed by O. Brunner
- Beam control related issues to be addressed by P. Baudrenghien
- What else??

■ Vacuum, Cryogenics & Integration → Safety of personnel and material

R. Losito, 400 MHz RF system (ACS): cavities.



Cavities in UX45 (2)



Integration:

- 99% OK, only some details to be defined yet;
- Two modules will be very problematic (no room..) (but feasible? See O. B.);
- Installation procedure to be defined in details. Sequence of installation critical for certain components that are not accessible once everything is mounted.
- Are those components accessible for repair? (O.B)



Cavities in UX45 (3)



Vacuum (AT/VAC):

- 2nd beam tube defined and tested.
- It is a warm (~300K) tube, will need activation of the NEG through bake out at 250°C inside the cryostat: special insulation has been foreseen not to burn superinsulation and cabling inside the modules;
- Bake out to be done only once. To be repeated only if exposed to atmosphere;
- We keep the possibility to perform Helium processing "in situ", in case of degradation of cavity performances. This requires Vacuum personnel accessing the UX45 with cavities filled with LHe.







Cryogenics (AT/ACR):

• The Liquid Helium distribution system (QRL) has been conceived for the magnets, we had to adapt to it;

• Main problem: admissible pressures very different from magnets.



Cavities in UX45 (5)





R. Losito, 400 MHz RF system (ACS): cavities.



Cavities in UX45 (6)



- Cryogenics :
- Problems?
- 1) Personnel Safety;
- 2) Downtime in case of problems;
- 3) Path for Helium discharge through cavities.



Cavities in UX45 (7)



1) Personnel Safety;

- A policy for security of people accessing UX45 with cavities full has to be studied in details.
- Access with cavity filled with LHe will be needed
 - During commissioning for calibrations and debugging (not sure)
 - Vacuum people for He Processing
 - For all other cases should be possible to empty the modules before going inside the tunnel







- 2) Downtime in case of problems.
 - The purge can only be done in parallel with the magnets;
 - If a safety relief valve is opened, a leak check will be necessary, even if the chosen model should be tight.
 - Probability not very high during operation, more probable during commissioning.



Cavities in UX45 (9)



3) path for Helium discharge through cavities

- If something goes wrong with the valves, the whole sector may discharge through the cavities' safety valves.
- Probability very low, but not zero.







Installation:

- Schedule very tight:
 - Installation during 2006
 - Start of commissioning only after magnet commissioning (October 2006 according to the official schedule)
 - ✤ 1st beam April 2007

R. Losito, 400 MHz RF system (ACS): cavities.







Test in SM18

- Most of the "debugging" has to be done before the installation on a full RF chain:
 - High power Supply
 - Klystron, circulators, waveguides
 - Cavities
 - Low Level Controls
- We are upgrading SM18 to perform all the checks we can do without a beam







The full chain test has to be carried out together with high power conditioning (2/3 weeks/cavity) and thermal cycling.

That means 48 weeks for conditioning + connection/disconnection from the test stand + Full chain test = ~ 2 years : 2004/2005

Some more time for the spare module and thermal cycling.

R. Losito, 400 MHz RF system (ACS): cavities.







tentative schedule



R. Losito, 400 MHz RF system (ACS): cavities.



Conclusions



Status

- cavities' assembly 95% ready: all the modules are in SM18;
- Power Couplers: We have had to overcome serious technological problems. There is still a remaining problem with the polarisation ceramic to solve.

Cavities in UX45

- Main problem is safety;
- Installation schedule is tight
- Need availability of SM18 installations AND space till 2006;







- Once tested and qualified for installation, they have either to stay in SM18 or to leave for their final destination:
- There are 13 (!) Ceramic feedthroughs on each cavity (52 per module), each one might break during transport. Number of travels has to be minimized.
 - Breaking a ceramic would need a complete dismantling of the module to rinse the cavities.





- M. Jimenez and S. Blanchard, (AT/VAC), and their teams
- L. Serio, R. Trant, L. Tavian, J. Casas-Cubillos and their teams (AT/ACR)
- AB/RF, AB/ATB, EST/SM