

# Transverse Feedback System (LHC Damper)

## Outline of Presentation

- Functional Specification and purpose of system
- Overview of System ("PBS") and its components
- Progress overview and WBS in EVM
- Status of collaboration with JINR, Dubna (kickers and power amplifiers)
- Status of high power equipment and integration (tunnel)
- Test area and interlocks and industrial controls
- Low-Level System and software
- Planning, hardware baseline, EDMS, MTF, C+C

## Transverse Feedback ("LHC Damper")

---

### Acknowledgements

- AB-RF Group: L. Arnaudon, E. Ciapala, S. Girod, T. Linnecar, R. Louwerse, P. Maesen, J.-F. Malo, J. Molendijk, J. C. Perrier, V. Rodel, V. Rossi, C. Ruivet, J. Tuckmantel, F. Weierud, ...
- H. Preis, E. Vogel, ...
- JINR (Dubna, Russia)

V.M. Zhabitsky

N.I. Lebedev

V.A. Melnikov

E.V. Gorbatchev

S.V. Rabtsoun

A. Makarov

N.V. Pilyar

V.V. Tarasov

K.P. Sychev

T.V. Rukoyatkina

I.N. Ivanov

N.I. Balalykin

V.V. Kossoukhine

A.I. Sidorov

V.I. Averianov

V.I. Koryako

V.V. Kovalev

M.G. Pushkin


G.E. Koroleva

L.I. Kossoukhina

G.A. Filina

## Transverse Feedback ("LHC Damper")

### Transverse feedback



Need real-time digital  
signal processing

Match delays:

$$\tau_{\text{signal}} = \tau_{\text{beam}} + MT_0$$


$T_0$  : beam revolution time

$M=1$ : very common  $\rightarrow$   
"One -Turn-Delay" feedback

- **damping**: of transverse injection oscillations
- **feedback**: curing transverse coupled bunch instabilities
- **excitation**: of transverse oscillations for beam measurements & other applications

## Transverse Feedback ("LHC Damper")

- Example SPS (CNGS type beam, 1 batch,  $10^{13}$  protons):
  - 3 ms growth rate
  - 0.5 ms damping time
  - 50 + turns relative silence at injection



## Transverse Feedback ("LHC Damper")

---

### Status of Performance specification (1) (LHC Design Report)

#### Beam parameters and requirements for nominal intensity:

Injection beam momentum	450 GeV/c
Static injection errors	2 mm (at $\beta_{\max}=183$ m)
ripple (up to 1 MHz)	2 mm (at $\beta_{\max}=183$ m)
resistive wall growth time	18.5 ms
assumed de-coherence time	68 ms
tolerable emittance growth	2.5 %
Overall damping time	4.1 ms (46 turns)
bunch spacing	25 ns
minimum gap between batches	995 ns
lowest betatron frequency	> 2 kHz
highest frequency to damp	20 MHz

For more details see design report

## Transverse Feedback ("LHC Damper")

### Performance specification (2)

#### Equipment performance specification:

choice:  
aperture

electrostatic kickers ("base-band")  
52 mm

kickers per beam and plane  
length per kicker  
nominal voltage up to 1 MHz at  $\beta=100\text{m}$   
kick per turn at 450 GeV/c

4  
1.5 m  
+/- 7.5 kV  
2  $\mu\text{rad}$

rise-time 10-90%, DV= +/- 7.5 kV  
rise-time 1-99%, DV= +/- 7.5 kV


350 ns  
720 ns

must provide sufficient gain from

1 kHz to 20 MHz

noise must be less than quantization noise due to 10 bit /  $2\sigma$

rise time fast  
enough for gap of  
38 missing bunches




Performance specification frozen

-> but studies continue to evaluate and optimize bunch-to-bunch damping

## Transverse Feedback ("LHC Damper")

### Overview of LHCADT system components and responsibilities ("PBS")


LHCADT is part of the RF system. Shown is one system (horizontal)  
All LHCADT systems must operate on day ONE, and staging is not on option !



Shown is one "system". There are four independent systems, one per plane (H/V) and beam.

## Transverse Feedback ("LHC Damper")

### The LHC Transverse Damping System (high power part)






## Transverse Feedback ("LHC Damper")

### Progress Overview ("WBS") as in EVM

- 4.1.6.1 Preparation of test area in building 867:  
work has not started yet, currently not on critical path  
need to be tackled in 2004  
-> work for ST division needs definition and coordination

Very important sub-project as we plan to fully test the power system before installation (including interlocks & industrials controls)



## Transverse Feedback ("LHC Damper")

### Progress Overview ("WBS") as in EVM

#### 4.1.6.2 ADT kickers (JINR-CERN collaboration agreement signed in 1997)

design done, drawings in CDD, prototype tested

material for all series shipped to JINR

first two kicker tanks rejected by LHC-VAC due to welding quality issues

project is on critical path and needs full support both at CERN and JINR

















☐  Workunit


1-Jan-2002

17-Nov-2003



30-Sep-2004

#### LHC.4.1.6.2: Adt Kickers

- ☐   26602 Procure material for kicker series
- ☐   21124 Make kicker prototypes
- ☐   21125 Design kicker&support mechanics
- ☐   21127 Prepare engineering documentation k (...)
- ☐   21128 Procurement of feedthroughs
- ☐   21129 Construct kickers and supports
- ☐   21130 Assemble, certify and vacuum test k (...)
- ☐   21126 Vacuum test components




## Status of kicker design




- Kicker design documented in CDD, moving from design phase to manufacturing, all raw material has been delivered from CERN in JINR
- Some design issues remain to be clarified and documented (support structure and inter-connection from amplifier to kicker, installation procedure)



## Transverse Feedback ("LHC Damper")



### Status of kicker fabrication



**3 vacuum tanks were manufactured at the "Raduga" Plant (Dubna) in cooperation with Izhevsk in 2002.**

- The pre-production unit (2 vacuum tanks) was tested at CERN in 2003 and revealed welding quality issues that are being resolved (1 tank leaking, both tanks rejected by LHC-VAC)
- An alternative variant for production of vacuum tanks is discussed with Lesnoy (Minatom's plant)
- Feedthroughs for HOM couplers were recuperated from LEP RF spares, vacuum tested and conditioned for storage and future use for the LHC damper (CERN supplied item)
- Main Feedthroughs: Contract placed Delivery in 2004 (CERN supplied item)

## Transverse Feedback ("LHC Damper")

### Progress Overview ("WBS") as in EVM

#### 4.1.6.3 ADT power amplifiers (JINR-CERN collaboration)

Prototype tested, design advanced but drawings not yet in CDD  
Amplifier parts partially ordered and shipped to JINR

Requires more support from CERN to catch up with delay  
**Project is critical and needs full support, both at CERN and JINR**



















☐  Workunit


1-Jan-2002

17-Nov-2003

23-May-2005


#### LHC.4.1.6.3: Adt Power Amplifiers

- ☐   26599 Procure tetrodes part 2
- ☐   26601 Procure tetrodes part 1
- ☐   21131 Do prototyping and tests
- ☐   21135 procure amplifier parts
- ☐   21132 Make mechanical design of power amp (...)
- ☐   21134 procure water cooled resistors
- ☐   26598 Procure tetrodes part 3
- ☐   21136 Construct power amplifiers in Dubna
- ☐   21133 Prepare engineering documentation p (...)







## Transverse Feedback ("LHC Damper")




### Status of power amplifier

Prototype manufactured and tested in 2001




Production series design and manufacturing:

- list with specifications for the all components for the power amplifier was agreed between JINR and CERN
- the amplifier for the pre-production unit is being manufactured (will be completed in December 2003 if all components will be available)
- current **bottleneck is CERN manpower** available for ordering of components
- a large number of orders < 50 kCHF and some > 50 kCHF still need to be processed (specification, price enquiry ...)






## Transverse Feedback ("LHC Damper")



■ design    
 ■ construction    
 ■ installation & testing



# Transverse Feedback ("LHC Damper")

## LHC Construction and Installation

### General Co-ordination Schedule at Point 4



CM		UPGRADE OF SERVICES					SIGNAL CABLE PULLING			KLYSTRONS				ACS & ADT								AB/RF TESTS			
1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12		
Q1		Q2			Q3			Q4			Q1		Q2			Q3			Q4						
2005												2006													



## Transverse Feedback ("LHC Damper")

---

### Progress Overview ("WBS") as in EVM

- 4.1.6.4 Driver amplifiers (**contract F514/AB/LHC** adjudicated in June 2003)  
Good collaboration with SPL (G. Edwards),  
company (Thales Communications Belgium) was slow in signing contract  
after receiving letter of intent, work started, now also signed

Progressing well and on schedule, prototype expected in January 2004  
contractual delivery of 40 amplifiers in 4 batches up to January 2005  
Aim: test two amplifiers in the SPS in 2004

Remark: time spent on EVM  $\leftrightarrow$  CET adjustments could have been better  
used on solving other real problems

- 4.1.6.9 Procurement of high-voltage power converters (1x F contract, 1x <750kCHF)  
Responsibility: AB-RF,  
good collaboration with AB-PO group (J. Lahaye/G. Simonet) single MS done

IT-3225 Tender finished and supplier selected (joint RF/PO IT)  
[Auxiliary power converters for tetrode amplifiers & LEIR]

IT-3218 Tender launched, adjudication foreseen in FC March 2004  
[Power converter for Supply of Anode Voltage for tetrodes]  
Offers will be received in January 2004, delivery during 2005

## Transverse Feedback ("LHC Damper")

---

### Progress Overview ("WBS") as in EVM

#### 4.1.6.6 Interlocks and industrial controls (AB-RF-CS section)

intimately linked to the build-up of the test area in building 867  
will be a high priority for 2004  
conceptual design OK

needs implementation, detailed planning and procurement, ...

#### 4.1.6.8 Infrastructure Power (UX45/RB/SR4), Integration (V. Rodel)


Tunnel integration done (see following slides)  
follow-up of services (water-cooling, electricity) under way

UX45 integration done by RF group  
surface integration not yet done (SR4 building)

cable installation planned and requests submitted to ST division  
cable ordering launched by ST (except for RF cables, 7/8")


ADT racks  
(driver amplifiers,  
interlocks)

ADT (4 modules)  
left of IP4



ADT (4 modules)  
left of IP4

ADT space reserved  
for upgrade



Infrastructure and integration ongoing  
Integration in UX45 done by RF group!




## Transverse Feedback ("LHC Damper")



Status in tunnel (Summer 2003)




Situation in tunnel in Summer 2003, view from UX45 along LHC tunnel



Damper equipment (two modules with two kickers each per beam and their power amplifiers)

## Transverse Feedback ("LHC Damper")

Status: Tunnel integration RB44 / RB46



Integration Studies in tunnel RB44 / RB46  
(done in Autumn 2003, some follow-up for  
services and cable routing)

**B - B**

required for cooling water

routing being studied

Cables Tray for RF (51)

Cables Tray for RF (50)

Cables Tray for RF (52)

Cables Tray 1 (General services) (10)

Lighting (23)

AIR HANDLING (ADT+APW+ACS) (47)

Cables Tray 3 (12)

Cables Tray 4 (31)

Electronics Boxes (16)

Compressed air DN50 (9)

EDR/RF DN150 (54)

EDR/RF DN150 (53)

Helium Ring Line (3)

Helium DN150 (4)

Warm recovery line (4)

Electrical powering for transport (24)

General services Safety (20)

Communications Antenna cable (49)

Space reserved for survey (28)

General services Phones (22)

Space reserved for transport (25)

Survey Reference socket (27)

For detailed implementation refer to DMU

950

420

400

2400

2

3D integration done by...

additional volumes required

- water-cooling
- patch panels and cables

These issues are being followed-up with high priority

additional volumes required for:

- water-cooling
- patch panels and cable routing

These issues are being followed-up with high priority


### Cross-section of tunnel (RB44 / RB46)

## Transverse Feedback ("LHC Damper")

### Progress Overview ("WBS")

#### 4.1.6.10 ADT Low-level electronics

- System will be based on experience gained with SPS Damper
- 12 or 14 bit digitization @ 80 MHz (or higher)
- FPGA logic for implementing most functions (notch filter, fine delay adjustment, betatron phase adjustment by two pick-ups or Hilbert filter and single pick-up use)
- System specification was planned for this year, but is delayed (not critical)
- Design work will have to start in 2004 and will peak in 2005 (present focus is on power system and large contracts, **resources !**)
- Job of low level signal processing is to optimize drive signal taking into account requirements of application (damping, beam measurements) and given pulse response of the power system
- Use standard applications for control (function generators, timing etc. )







## Transverse Feedback ("LHC Damper")

### CtC and progress with contracting

CtC LHCADT: 10.152 MCHF (March 2003)



22 % pending includes labor  
intensive low-level electronics !



## Transverse Feedback ("LHC Damper")

---

### Documentation (HW baseline, EDSM, CDD, EVM, MTF)

- HW baseline -> system included, structure defined, specifications in
- EDMS used for storage of specifications for orders/contracts
- CFU for follow-up of large contracts and orders (two F contracts)
- EVM: all work units defined and followed-up (refinement as we proceed ?!)
- Detailed information spread out on file servers, web pages, will need effort to migrate information into EDMS
- Use of MTF needs to be studied -> will need effort in 2004 (power amplifiers & kickers)

## Transverse Feedback ("LHC Damper")

---

### Conclusions

- All System components are identified and budgeted for in CtC and EVM, overall within CtC estimate (8 MCHF + 2.680 MCHF JINR)
- Development and Design of kicker and power amplifier is done in collaboration with the JINR in Dubna and is well advanced. Successful timely **production** requires full support of this project by the JINR management and a clear statement by CERN about priorities. Welding quality issues are being resolved. **This project is critical and we are approaching the point of zero margin in the planning.**
- Integration in tunnel (RB44, RB46) OK, details of electrical supply and cooling water supply to be clarified and designed in collaboration with ST division, some gray areas in infrastructure interfaces
- Project on track, but **other projects and pressures make it difficult to focus effort on LHC machine** as foreseen in manpower plan